

SITE PROGRESS MILESTONES
Environmental Restoration Program
Naval Station Newport, Rhode Island



Updated: 03/12/24

Site	Site Name	Operable Unit (OU) Designation	Navy COR	NAVSTA Newport Facility Contact	EPA RPM	RIDEM RPM	Ongoing Fieldwork	Preliminary Investigation		Work Plan		Full Investigation			Technology Evaluation		Site Response Decision				Remediation			
								Final PA Report	Final SI or SASE Report	Draft SAP or WP	Final SAP or WP	Completion of Field Program	Draft RI Report	Final RI Report	Draft FS Report	Final FS Report	Draft PP	Final PP	Draft ROD	Signed ROD	Remedial Action Start	Remedial Action Complete (Final RACR)	O&M and LTM Status	
Site 1	McAllister Point Landfill	Onshore	OU 1	J. McCloud	D. Moore	K. White	K. Nunn	LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
		Offshore	OU 4					LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Site 2	Melville North Landfill		--	D. Moore	--	--		x	x	Preliminary investigation results supported the need for no further action at this site.														
Site 4	Coddington Cove Rubble Fill Area (CCRF)		J. Welkey	D. Moore	L.O'Connor	P. Kulpa		x	x	Preliminary investigation results supported the decision to incorporate groundwater at this site into the adjacent Site 19 LTM program.														
Site 8	Naval Undersea Systems Center (NUSC) Disposal Area	OU 7	E. Ross	D. Moore	K. White	K. Nunn	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	10/21/24	TBD		
							LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Site 9	Old Fire Fighting Training Area (OFFTA)	Sitewide	OU 3	J. McCloud	D. Moore	K. White	K. Nunn	LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing		
		PFAS RI	J. McCloud	D. Moore	K. White	K. Nunn	RI			x	08/10/24	02/06/25	08/20/25	02/01/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Site 7	Tank Farm 1	DU 1-1, 1-1-2, 1-3	OU 13	J. Welkey	D. Moore	J. Dolan	Z. Chamberlin		x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
		Tank Farm Wide								x	06/02/24	01/28/25	05/10/25	11/06/25	01/03/26	07/17/26	09/15/26	01/16/30	01/07/30	08/05/30	TBD	TBD	TBD	
Site 10	Tank Farm 2	DU 2-1, 2-2	OU 14	J. Welkey	D. Moore	T. Barbeau	Z. Chamberlin		x	x	x	x	x	x	x	x	A removal action is being evaluated, but a final remedy will be documented in a site-wide ROD							
		Tank Farm Wide						pre-RI			11/19/24	05/03/25	11/29/25	03/04/26	09/15/26	03/18/29	12/25/29	02/23/30	09/21/30	08/28/30	03/11/31	TBD	TBD	TBD
Site 11	Tank Farm 3	DU 3-2, 3-3	OU 15	J. Welkey	D. Moore	T. Barbeau	P. Kulpa		x	x	x	x	x	x	x	A removal action is being evaluated, but a final remedy will be documented in a site-wide ROD								
		Tank Farm Wide						pre-RI			11/19/24	05/03/25	11/29/25	03/04/26	09/30/26	07/18/29	01/29/30	03/30/30	09/26/30	10/02/30	04/15/31	TBD	TBD	TBD
Site 12	Tank Farm 4	DU 4-1	OU 11	J. McCloud	D. Moore	J. Dolan	Z. Chamberlin	LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
		Tank Farm Wide						RI																
Site 13	Tank Farm 5	Tanks 53, 56	OU 2	E. Ross	D. Moore	J. Dolan	P. Kulpa		x	x	x	x	x	x	x	x	Final decision of no further action will be incorporated into the tank farm wide ROD.							
		DU 5-1						LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Site 17	Gould Island	OU 6	E. Ross	D. Moore	L.O'Connor	P. Kulpa	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
							RI	A Phase 1 RI was completed in 1992. A Phase 2 RI is being discussed in 2022 based on evaluation of stockpiles.													TBD	TBD	TBD	
Site 19	Derecktor Shipyard	Onshore	OU 12	J. Welkey	D. Moore	L.O'Connor	P. Kulpa	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
		Offshore	OU 5					LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Site 22	Carr Point Storage Area	OU 10	J. McCloud	D. Moore	J. Dolan	Z. Chamberlin	PDI	x	x	x	x	x	x	x	x	x	x	x	x	x	x	TBD		
MRP Site 1	Carr Point Shooting Range	OU 9	J. McCloud	D. Moore	J. Dolan	Z. Chamberlin	PDI	x	x	x	x	x	x	x	x	x	x	x	x	x	x	TBD		
Site 23	Coddington Point	Buried Debris Sites (5)	OU 16	J. McCloud	D. Moore	K. White	Z. Chamberlin	RI	x	x	x	x	x	06/15/27	11/27/27	02/10/28	08/23/28	12/21/28	05/20/29	09/17/29	03/16/30	04/20/31	01/14/33	TBD
		Sitewide						RI			10/13/24	07/20/25	09/03/26											
Site 24	Defense Fuel Support Point (DFSP) Melville	PFAS RI	OU 17	E. Ross	D. Moore	J. Dolan	P. Kulpa	RI	x	x	x	x	x	08/22/26	04/19/27	06/02/27	12/14/27	02/12/28	08/25/28	08/01/28	02/22/29	TBD	TBD	TBD
		Sitewide						RI			x	07/23/24	12/07/25											
Site 25	Coddington Cove Fire Fighting Training Area (PFAS RI)	OU 18	P. Young	D. Moore	L.O'Connor	K. Nunn	RI			04/08/24	10/20/24	04/18/25	10/30/25	04/13/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Site 26	Building 48 Fire Station No. 4 (PFAS RI)	OU 19	P. Young	D. Moore	T. Barbeau	TBD	RI	Dates tent, pending funding	08/29/30	03/12/31	09/08/31	03/21/32	09/02/32	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Site 27	Building 55 Fire Station No. 1 (PFAS RI)	OU 20	P. Young	D. Moore	K. White	TBD	RI	Dates tent, pending funding	08/29/30	03/12/31	09/08/31	03/21/32	09/02/32	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	

- x = Completed
- 04/16/22 = Recently Completed; Actual Date
- 05/14/30 = Ongoing; expected date
- TBD = To be determined; if needed
- = Not applicable; not required
- 4/16/2023 = Dates have moved more than 6 months since last update
- BLUE TEXT = New information

- Notes:**
- DU = Decision Unit (pre-defined CERCLA area)
 - OU = Operable Unit
 - COR = Contract Officer's Representative
 - RPM = Remedial Project Manager
 - MRP = Munitions Response Program

- PA = Preliminary Assessment
- SI = Site Inspection
- SASE = Study Area Screening Evaluation
- SAP = Sampling and Analysis Plan
- WP = Work Plan
- CAP = Corrective Action Plan (RIDEM)
- LTM = Long-term Monitoring
- PDI = Pre-Design Investigation

- RI = Remedial Investigation
- SIR = Site Investigation Report (RIDEM)
- FS = Feasibility Study
- PP = Proposed Plan
- ROD = Record of Decision
- RA = Remedial Action
- RACR = Remedial Action Completion Report
- O&M = Operation and Maintenance

ESDs = Explanations of Significant Differences			
Site	Draft	Signed	Topic
Site 1	X	2007	Adds LUCs
Site 7	X	2017	Expands Soil Excavation
Site 8	X	2014	Adds ACM
Site 9	X	2012	Adds ACM
Site 9	X	2014	Revised GW Standards
Site 9	X	2024	Revised GW Standards
Site 12	TBD	TBD	Adjusts Site Boundary
Site 13	TBD	TBD	Adjusts Site Boundary
Site 17	X	2016	Expands Soil Excavation
Site 19	X	2016	Add Site 4 to OU12
Site 19	X	TBD	Revised GW Standards