

SITE PROGRESS MILESTONES
Environmental Restoration Program
Naval Station Newport, Rhode Island



Updated: 11/06/24

Site	Site Name	Operable Unit (OU) Designation	Navy COR	NAVSTA Newport Facility Contact	EPA RPM	RIDEM RPM	Ongoing Fieldwork	Preliminary Investigation		Work Plan		Full Investigation			Technology Evaluation		Site Response Decision				Remediation							
								Final PA Report	Final SI or SASE Report	Draft SAP or WP	Final SAP or WP	Completion of Field Program	Draft RI Report	Final RI Report	Draft FS Report	Final FS Report	Draft PP	Final PP	Draft ROD	Signed ROD	Remedial Action Start	Remedial Action Complete (Final RACR)	O&M and LTM Status					
Site 1	McAllister Point Landfill	Onshore	OU 1	J. McCloud	D. Moore	K. White	K. Nunn	LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing					
		PFAS RI						OU 1/OU 4																				
		Offshore						OU 4																				
Site 2	Melville North Landfill		--	D. Moore	--	--		x	x	Preliminary investigation results supported the need for no further action at this site.																		
Site 4	Coddington Cove Rubble Fill Area (CCRF)		J. Welkey	D. Moore	L.O'Connor	P. Kulpa		x	x	Preliminary investigation results supported the decision to incorporate groundwater at this site into the adjacent Site 19 LTM program.																		
Site 8	Naval Undersea Systems Center (NUSC) Disposal Area	OU 7	E. Ross	D. Moore	K. White	K. Nunn	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	x	06/16/25	TBD					
							LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x		10/02/24	
Site 9	Old Firefighting Training Area (OFFTA)	OU 3	J. McCloud	D. Moore	K. White	K. Nunn	LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing					
							RI			x	11/07/24	05/06/25	11/17/25	05/01/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Site 7	Tank Farm 1	OU 13	J. Welkey	D. Moore	T. Barbeau	Z. Chamberlin	DU 1-1, 1-1-2, 1-3	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing					
							Tank Farm Wide (incl PFAS)			x	02/04/25	10/02/25	01/12/26	07/11/26	06/01/30	12/13/30	02/11/31	08/25/31	08/16/31	03/13/32	TBD	TBD	TBD					
Site 10	Tank Farm 2	OU 14	J. Welkey	D. Moore	T. Barbeau	Z. Chamberlin	DU 2-1, 2-2	x	x	x	x	x	x	x	x	x	A removal action is planned for DUs, but a final remedy will be documented in a site-wide ROD											
							Tank Farm Wide (incl PFAS)			pre-RI	03/17/25	08/29/25	03/27/26	06/30/26	01/11/27	07/14/29	04/22/30	06/21/30	01/17/31	12/24/30	07/07/31	TBD	TBD	TBD				
Site 11	Tank Farm 3	OU 15	J. Welkey	D. Moore	T. Barbeau	P. Kulpa	DU 3-2, 3-3	x	x	x	x	x	x	x	x	A removal action is planned for DUs, but a final remedy will be documented in a site-wide ROD												
							Tank Farm Wide (incl PFAS)			pre-RI	11/19/29	05/03/30	11/29/30	03/04/31	09/30/31	07/18/34	01/29/35	03/30/35	09/26/35	10/02/35	04/14/36	TBD	TBD	TBD				
Site 12	Tank Farm 4	OU 11	J. McCloud	D. Moore	T. Barbeau	Z. Chamberlin	DU 4-1	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing					
							Tank Farm Wide			RI	A Phase 1 RI was completed in 1992.						Selection of remedy planned for an ESD to the DU ROD						05/06/26	TBD	TBD			
Site 13	Tank Farm 5	OU 2	E. Ross	D. Moore	T. Barbeau	P. Kulpa	Tanks 53, 56	x	x	x	x	x	x	x	x	Final decision of no further action will be incorporated into the tank farm wide ROD.												
							DU 5-1			LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing		
	Tank Farm Wide (incl PFAS)						RI*			11/17/24	06/15/25	11/10/25	07/18/27	10/16/27	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD						
Site 17	Gould Island	OU 6	E. Ross	D. Moore	L.O'Connor	P. Kulpa	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	x	09/25/31	Ongoing					
Site 19	Derecktor Shipyard	Onshore	OU 12	J. Welkey	D. Moore	L.O'Connor	P. Kulpa	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	x	12/08/30	Ongoing				
		PFAS RI						OU 12/OU 5																				
		Offshore						OU 5																				
							LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing						
Site 22	Carr Point Storage Area	OU 10	J. McCloud	D. Moore	T. Barbeau	Z. Chamberlin	PDI	x	x	x	x	x	x	x	x	x	x	x	x	x	x	06/28/26	07/10/28	TBD				
MRP Site 1	Carr Point Shooting Range	OU 9	J. McCloud	D. Moore	T. Barbeau	Z. Chamberlin	PDI	x	x	x	x	x	x	x	x	x	x	x	x	x	x	02/22/25	07/04/28	TBD				
Site 23	Coddington Point	Buried Debris Sites (5)	OU 16	J. McCloud	D. Moore	K. White	Z. Chamberlin	RI	x	x	x	x	x	11/11/27	04/24/28	07/08/28	01/19/29	05/19/29	10/16/29	02/13/30	08/12/30	04/20/31	01/14/33	TBD				
		Sitewide																										
Site 24	Defense Fuel Support Point (DFSP) Melville	PFAS RI	OU 17	E. Ross	D. Moore	T. Barbeau / L. O'Connor	P. Kulpa	RI	x	x	x	x	x	02/19/27	10/17/27	11/30/27	06/12/28	08/11/28	02/22/29	01/29/29	08/22/29	TBD	TBD	TBD				
		Sitewide																										
Site 25	Coddington Cove Firefighting Training Area (PFAS RI)	OU 18	P. Young	D. Moore	L.O'Connor	K. Nunn	RI			06/07/30	12/19/30	06/17/31	12/29/31	06/11/32	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
Site 26	Building 48 Fire Station No. 4 (PFAS RI)	OU 19	P. Young	D. Moore	T. Barbeau	TBD	RI			01/05/25	07/19/25	01/15/26	07/29/26	01/10/27	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
Site 27	Building 55 Fire Station No. 1 (PFAS RI)	OU 20	P. Young	D. Moore	K. White	TBD	RI	Dates tent, pending funding		08/29/30	03/12/31	09/08/31	03/21/32	09/02/32	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD					

- x = Completed
- 04/16/22 = Recently Completed; Actual Date
- 12/08/30 = Ongoing; expected date
- TBD = To be determined; if needed
- = Not applicable; not required
- 4/16/2023 = Dates have moved more than 6 months since last update
- BLUE TEXT = New information

Notes:

- DU = Decision Unit (pre-defined CERCLA area)
- OU = Operable Unit
- COR = Contract Officer's Representative
- RPM = Remedial Project Manager
- MRP = Munitions Response Program

PA = Preliminary Assessment

- SI = Site Inspection
- SASE = Study Area Screening Evaluation
- SAP = Sampling and Analysis Plan
- WP = Work Plan
- CAP = Corrective Action Plan (RIDEM)
- LTM = Long-term Monitoring
- PDI = Pre-Design Investigation

RI = Remedial Investigation

- SIR = Site Investigation Report (RIDEM)
- FS = Feasibility Study
- PP = Proposed Plan
- ROD = Record of Decision
- RA = Remedial Action
- RACR = Remedial Action Completion Report
- O&M = Operation and Maintenance

ESDs = Explanations of Significant Differences

Site	Draft	Signed	Topic
Site 1	X	2007	Adds LUCs
Site 7	X	2017	Expands Soil Excavation
Site 8	X	2014	Adds ACM
Site 9	X	2012	Adds ACM
Site 9	X	2014	Revised GW Standards
Site 9	X	2024	Revised GW Standards
Site 12	TBD	TBD	Adjusts Site Boundary
Site 13	TBD	TBD	Adjusts Site Boundary
Site 17	X	2016	Expands Soil Excavation
Site 19	X	2016	Add Site 4 to OU12
Site 19	X	TBD	Revised GW Standards

*A Phae I RI for Site 13 was completed in 1992.