

SITE PROGRESS MILESTONES
Environmental Restoration Program
Naval Station Newport, Rhode Island



Updated: 03/04/25

Site	Site Name		Operable Unit (OU)Desi	Navy COR	NAVSTA NewportFacilit	EPA RPM	RIDEM RPM	Ongoing Fieldwork	Preliminary Investigation		Work Plan		Full Investigation			Technology Evaluation		Site Response Decision				Remediation		
									Final PA Report	Final SI or SASE Report	Draft SAP or WP	Final SAP or WP	Completion of Field Program	Draft RI Report	Final RI Report	Draft FS Report	Final FS Report	Draft PP	Final PP	Draft ROD	Signed ROD	Remedial Action Start	Remedial Action Complete (Final RACR)	O&M and LTM Status
Site 1	McAllister Point Landfill	Onshore	OU 1	J. McCloud	D. Dorocz	K. White	K. Nunn / T. Moulton	LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
		PFAS RI	OU 1/OU 4					RI	09/28/32		04/11/33	07/10/33	04/21/34	10/03/34	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
		Offshore	OU 4					LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing
Site 2	Melville North Landfill			--	D. Dorocz	--	--		x	x	Preliminary investigation results supported the need for no further action at this site.													
Site 4	Coddington Cove Rubble Fill Area (CCRF)			J. Welkey	D. Dorocz	L.O'Connor	P. Kulpa / S. Cucinotta		x	x	Preliminary investigation results supported the decision to incorporate groundwater at this site into the adjacent Site 19 LTM program. Also included in PFAS RI for Site 19.													
Site 8	Naval Undersea Systems Center (NUSC) Disposal Area		OU 7	E. Ross	D. Dorocz	K. White	K. Nunn / T. Moulton	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	09/13/25	TBD	
								LTM	x	x	x	x	x	x	x	x	x	x	x	x	x		Ongoing	
Site 9	Old Firefighting Training Area (OFFTA)	Sitewide	OU 3	J. McCloud	D. Dorocz	K. White	K. Nunn / T. Moulton	LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
		PFAS RI						RI			x	x	07/18/25	11/30/25	05/14/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Site 7	Tank Farm 1	DU 1-1, 1-1-2, 1-3	OU 13	J. Welkey	D. Dorocz	T. Barbeau	Z. Chamberlin		x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
		Tank Farm Wide (incl PFAS)						RI			x	03/15/25	08/12/25	11/22/25	05/21/26	06/01/30	12/13/30	02/11/31	08/25/31	08/16/31	03/13/32	TBD	TBD	TBD
Site 10	Tank Farm 2	DU 2-1, 2-2	OU 14	J. Welkey	D. Dorocz	T. Barbeau	Z. Chamberlin / S. Cucinotta		x	x	x	x	x	x	x	A removal action is planned for DUS, but a final remedy will be documentd in a site-wide ROD								
		Tank Farm Wide (incl PFAS)						RI			05/04/25	10/16/25	05/14/26	08/17/26	02/28/27	08/31/29	06/09/30	08/08/30	03/06/31	02/10/31	08/24/31	TBD	TBD	TBD
Site 11	Tank Farm 3	DU 3-2, 3-3	OU 15	J. Welkey	D. Dorocz	T. Barbeau	P. Kulpa / S. Cucinotta		x	x	x	x	x	x	x	A removal action is planned for DUS, but a final remedy will be documentd in a site-wide ROD								
		Tank Farm Wide (incl PFAS)						RI			11/19/29	05/03/30	11/29/30	03/04/31	09/30/31	07/18/34	01/29/35	03/30/35	09/26/35	10/02/35	04/14/36	TBD	TBD	TBD
Site 12	Tank Farm 4	DU 4-1	OU 11	J. McCloud	D. Dorocz	T. Barbeau	Z. Chamberlin	LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
		Tank Farm Wide						RI	A Phase 1 RI was completed in 1992.								Selection of remedy planned for an ESD to the DU ROD				07/16/27	TBD	TBD	
Site 13	Tank Farm 5	Tanks 53, 56	OU 2	E. Ross	D. Dorocz	T. Barbeau	P. Kulpa		x	x	x	x	x	x	x	Final decision of no further action will be incorporated into the tank farm wide ROD.								
		DU 5-1						LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing	
		Tank Farm Wide (incl PFAS)						RI*			03/31/25	10/27/25	02/22/26	09/22/28	12/21/28	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Site 17	Gould Island		OU 6	E. Ross	D. Dorocz	L.O'Connor	P. Kulpa / S. Cucinotta	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	01/22/32	Ongoing	
Site 19	Derecktor Shipyard	Onshore	OU 12	J. Welkey	D. Dorocz	L.O'Connor	P. Kulpa / S. Cucinotta	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	x	04/06/31	Ongoing
		PFAS RI (incl Site 4)	OU 12/OU 5					RI	05/15/25		11/26/25	02/24/26	12/06/26	04/20/27	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
		Offshore	OU 5					LTM	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	Ongoing
Site 22	Carr Point Storage Area		OU 10	J. McCloud	D. Dorocz	T. Barbeau	Z. Chamberlin	RA	x	x	x	x	x	x	x	x	x	x	x	x	10/30/25	11/02/27	TBD	
MRP Site 1	Carr Point Shooting Range		OU 9	J. McCloud	D. Dorocz	T. Barbeau	Z. Chamberlin	RA	x	x	x	x	x	x	x	x	x	x	x	x	x	10/27/27	TBD	
Site 23	Coddington Point	Buried Debris Sites (5)	OU 16	J. McCloud	D. Dorocz	K. White	Z. Chamberlin	RI	x	x	x	x	x	03/18/28	08/30/28	11/28/28	06/11/29	09/09/29	02/06/30	05/07/30	11/03/30	02/22/32	11/18/33	TBD
		Sitewide						RI	05/27/25		10/24/25	09/05/27												
Site 24	Defense Fuel Support Point (DFSP) Melvil	PFAS RI	OU 17	E. Ross	D. Dorocz	rbeau / L. O'C	P. Kulpa	RI	x	x	x	x	x	07/08/27	03/04/28	04/17/28	10/29/28	12/28/28	07/11/29	06/17/29	01/08/30	TBD	TBD	TBD
		Sitewide						RI			x	07/18/25	10/23/26											
Site 25	Coddington Cove Firefighting Training Area (PFAS RI)		OU 18	P. Young	D. Dorocz	L.O'Connor	S. Cucinotta	RI			06/07/30	12/19/30	06/17/31	12/29/31	06/11/32	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Site 26	Building 48 Fire Station No. 4 (PFAS RI)		OU 19	P. Young	D. Dorocz	T. Barbeau	S. Cucinotta	RI			04/04/25	10/16/25	04/14/26	10/26/26	04/09/27	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Site 27	Building 55 Fire Station No. 1 (PFAS RI)		OU 20	P. Young	D. Dorocz	K. White	TBD	RI	Dates tent, pending funding		08/29/30	03/12/31	09/08/31	03/21/32	09/02/32	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	

x	= Completed
04/16/22	= Recently Completed; Actual Date
04/06/31	= Ongoing; expected date
TBD	= To be determined; if needed
	= Not applicable; not required
4/16/2023	= Dates have moved more than 6 months since last update
BLUE TEXT	= New information

Notes:

DU = Decision Unit (pre-defined CERCLA area)
OU = Operable Unit
COR = Contract Officer's Representative
RPM = Remedial Project Manager
MRP = Munitions Response Program

PA = Preliminary Assessment
SI = Site Inspection
SASE = Study Area Screening Evaluation
SAP = Sampling and Analysis Plan
WP = Work Plan
CAP = Corrective Action Plan (RIDEM)
LTM = Long-term Monitoring
PDI = Pre-Design Investigation

RI = Remedial Investigation
SIR = Site Investigation Report (RIDEM)
FS = Feasibility Study
PP = Proposed Plan
ROD = Record of Decision
RA = Remedial Action
RACR = Remedial Action Completion Report
O&M = Operation and Maintenance

ESDs = Explanations of Significant Differences			
Site	Draft	Signed	Topic
Site 1	X	2007	Adds LUCs
Site 7	X	2017	Expands Soil Excavation
Site 8	X	2014	Adds ACM
Site 9	X	2012	Adds ACM
Site 9	X	2014	Revised GW Standards
Site 9	X	2024	Revised GW Standards
Site 12	TBD	TBD	Adjusts Site Boundary
Site 13	TBD	TBD	Adjusts Site Boundary
Site 17	X	2016	Expands Soil Excavation
Site 19	X	2016	Add Site 4 to OU12
Site 19	X	TBD	Revised GW Standards

*A Phase I RI for Site 13, Tank Farm 5, was completed in 1992.
Additional phases of RI are expected prior to completion of cumulative RI report at Site 7, 13, 23 and 24.